



ID	Task Name	Dur	Start	Finish	Timeline
1	PacWave South UCMF Build	601 d	Mon 8/15/22	Thu 12/19/24	[Timeline bar from 8/15/22 to 12/19/24]
2	Preconstruction	601 d	Mon 8/15/22	Thu 12/19/24	[Timeline bar from 8/15/22 to 12/19/24]
17	Milestones	53 d	Mon 10/7/24	Thu 12/19/24	[Timeline bar from 10/7/24 to 12/19/24]
18	Control Building TCO for Occupancy	2 d	Mon 10/7/24	Tue 10/8/24	10/7 ■ Control Building TCO for Occupancy
19	Commissioning Project (Includes MV 27 Kv Metal Clad Switchgear)	29 d	Fri 11/8/24	Thu 12/19/24	11/8 ■ Commissioning Project
20	30 Day MEP Operation (K.3.2)	20 d	Wed 10/9/24	Tue 11/5/24	10/9 ■ 30 Day MEP Operation (K.3.2)
21	Substantial Completion 11/19/24	0 d	Tue 11/19/24	Tue 11/19/24	11/19 ◆ Substantial Completion 11/19/24
22	Project Asbuilts Submitted	21 d	Fri 11/8/24	Mon 12/9/24	11/8 ■ Project Asbuilts Submitted
23	Operation & Maintenance Manuals Submitted	20 d	Fri 11/8/24	Fri 12/6/24	11/8 ■ Operation & Maintenance Manuals Submitted
24	Project Final Completion with Lead Times	0 d	Thu 12/19/24	Thu 12/19/24	12/19 ◆ Project Final Completion with Lead Times
153	Construction	451 d	Thu 2/2/23	Thu 11/7/24	[Timeline bar from 2/2/23 to 11/7/24]
154	Site Work	435 d	Thu 2/2/23	Wed 10/16/24	[Timeline bar from 2/2/23 to 10/16/24]
175	SW - Install site fencing & Gates	54 d	Mon 7/8/24	Fri 9/20/24	7/8 ■ SW - Install site fencing & Gates
177	SW - Install Design Build Irrigation & Landscaping	29 d	Mon 8/12/24	Fri 9/20/24	8/12 ■ SW - Install Design Build Irrigation & Landscaping
178	SW - Contractor Prepunch List Issued	2 d	Mon 9/23/24	Tue 9/24/24	9/23 ■ SW - Contractor Prepunch List Issued
179	SW - Complete Prepunch Items	5 d	Wed 9/25/24	Tue 10/1/24	9/25 ■ SW - Complete Prepunch Items
180	SW - Final Cleaning	5 d	Wed 10/2/24	Tue 10/8/24	10/2 ■ SW - Final Cleaning
181	SW - Hydro seeding	1 d	Mon 9/23/24	Mon 9/23/24	9/23 ■ SW - Hydro seeding
182	SW - Architect Punch List	1 d	Wed 10/9/24	Wed 10/9/24	10/9 ■ SW - Architect Punch List



ID	Task Name	Dur	Start	Finish	Jun	Jul	Aug	Sep	Oct	Nov	Dec
183	SW - Complete Punch List Items	5 d	Thu 10/10/24	Wed 10/16/24					10/10		
184	Control Bldg	398 d	Tue 4/18/23	Thu 11/7/24	Control Bldg						
230	CB - Bathroom Accessories	26 d	Mon 8/19/24	Tue 9/24/24			8/19				
232	CB - PUD Term & Energize Perm Power	3 d	Mon 9/16/24	Wed 9/18/24				9/16			
233	CB - 7 day notice TAB	5 d	Thu 9/19/24	Wed 9/25/24				9/19			
234	CB - Contractor Prepunch List Issued	2 d	Wed 9/25/24	Thu 9/26/24				9/25			
235	CB - Final Cleaning	5 d	Wed 9/25/24	Tue 10/1/24				9/25			
236	CB - System Startup & Air Balancing Control bldg	5 d	Thu 9/26/24	Wed 10/2/24				9/26			
237	CB - Install Interior and Exterior signs	4 d	Thu 10/3/24	Tue 10/8/24					10/3		
238	CB - Complete Prepunch Items	5 d	Wed 10/9/24	Tue 10/15/24					10/9		
239	CB - Architect Punch List	2 d	Wed 10/16/24	Thu 10/17/24					10/16		
240	CB - Complete Punch List Items	5 d	Fri 10/18/24	Thu 10/24/24					10/18		
241	CB - Commissioning Control bldg	10 d	Fri 10/25/24	Thu 11/7/24					10/25		
242	Switchgear Bldg	392 d	Mon 4/24/23	Tue 11/5/24	Switchgear Bldg						
275	SB - HVAC Trim & Equipment	5 d	Wed 9/11/24	Tue 9/17/24				9/11			
276	SB - Electrical & Low Volt Trim	5 d	Wed 9/11/24	Tue 9/17/24				9/11			
277	SB - 7 day notice TAB	7 d	Wed 9/18/24	Thu 9/26/24				9/18			
278	SB - System Startup & Air Balancing	4 d	Fri 9/27/24	Wed 10/2/24				9/27			
279	SB - MEP final Inspections	2 d	Thu 10/3/24	Fri 10/4/24					10/3		



ID	Task Name	Dur	Start	Finish	Jun	Jul	Aug	Sep	Oct	Nov	Dec
280	SB - Contractor Prepunch List Issued	2 d	Mon 10/7/24	Tue 10/8/24					10/7		
281	SB - Complete Prepunch Items	3 d	Wed 10/9/24	Fri 10/11/24					10/9		
282	SB - Final Cleaning	4 d	Mon 10/14/24	Thu 10/17/24					10/14		
283	SB - Architect Punch List	2 d	Fri 10/18/24	Mon 10/21/24					10/18		
284	SB - Complete Punch List Items	4 d	Tue 10/22/24	Fri 10/25/24					10/22		
285	SB - Commissioning Switch Gear Bldg	7 d	Mon 10/28/24	Tue 11/5/24					10/28		
286	Power Conditioning Bldg	391.94 d	Fri 4/21/23	Mon 11/4/24	Power Conditioning Bldg						
329	PC - Electrical & Low Volt Trim	5 d	Wed 9/11/24	Tue 9/17/24				9/11			
330	PC - 7 day notice TAB	5 d	Thu 9/19/24	Wed 9/25/24					9/19		
331	PC - MEP Inspections	2 d	Wed 9/18/24	Thu 9/19/24					9/18		
332	PC - Contractor Prepunch List Issued	2 d	Fri 9/20/24	Mon 9/23/24					9/20		
333	PC - System Startup & Air Balancing	5 d	Thu 9/26/24	Wed 10/2/24					9/26		
334	PC - Complete Prepunch Items	4 d	Tue 9/24/24	Fri 9/27/24					9/24		
335	PC - Final Cleaning	3 d	Mon 9/30/24	Wed 10/2/24					9/30		
336	PC - Architect Punch List	2 d	Thu 10/3/24	Fri 10/4/24					10/3		
337	PC - Install Kalwall (Delivery ETA 10/4/24)	10.94 d	Mon 10/14/24	Mon 10/28/24					10/14		
338	PC - Complete Punch List Items	5 d	Mon 10/28/24	Mon 11/4/24					10/28		