

Appendix 5.10
Preliminary Project Schedule

ID	Task Name	Duration	Start	Finish	Half 2, 2012					Half 1, 2013					Half 2, 2013					Half 1, 2014		
					M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
461	Parking 1 Design / Build	485 days	Mon 5/14/12	Fri 3/21/14																		
462	RFP Posted	0 days	Wed 7/11/12	Wed 7/11/12																		
463	RFP Period	15 days	Wed 7/11/12	Tue 7/31/12																		
464	RFP's due	0 days	Tue 7/31/12	Tue 7/31/12																		
465	PSU Review of RFP's	5 days	Wed 8/1/12	Tue 8/7/12																		
466	Interview Period	5 days	Mon 8/13/12	Fri 8/17/12																		
467	Selection Notification	0 days	Fri 8/17/12	Fri 8/17/12																		
468	Negotiate Contract & Sign Contract	10 days	Mon 8/20/12	Fri 8/31/12																		
469	Design period	120 days	Mon 9/3/12	Fri 2/15/13																		
470	COP Design Review process	50 days	Thu 11/1/12	Wed 1/9/13																		
471	Permit Period	30 days	Mon 2/18/13	Fri 3/29/13																		
474	Construction start	0 days	Fri 3/29/13	Fri 3/29/13																		
475	Phase 1 Construction - North Façade	60 days	Mon 4/1/13	Fri 6/21/13																		
476	Phase 2 Construction - East Façade	45 days	Mon 6/24/13	Fri 8/23/13																		
477	Phase 3 Construction - South Façade	45 days	Mon 8/26/13	Fri 10/25/13																		
478	Phase 4 Construction - West Façade	45 days	Mon 10/28/13	Fri 12/27/13																		
479	Project Close-out	60 days	Mon 12/30/13	Fri 3/21/14																		

Project: 7-12-12.mpp Date: Wed 7/11/12	Task		Rolled Up Task		External Tasks	
	Progress		Rolled Up Milestone		Project Summary	
	Milestone		Rolled Up Progress		Group By Summary	
	Summary		Split		Deadline	