

Appendix 5.10
Preliminary Project Schedule

ID	Task Name	Duration	Start	Finish	Calendar																								
					Half 2, 2012	Half 1, 2013	Half 2, 2013	Half 1, 2014	Half 2, 2014																				
461	Parking 1 Design / Build	485 days	Mon 5/14/12	Fri 3/21/14	J	A	I	O	N	I	D	J	F	M	A	M	J	F	M	A	M	J	J	A	S	O	I	N	D
462	RFQ Posted	0 days	Mon 7/30/12	Mon 7/30/12																									
463	RFQ Period	13 days	Mon 7/30/12	Wed 8/15/12																									
464	RFQ's due	0 days	Wed 8/15/12	Wed 8/15/12																									
465	PSU Review of RFQ's	2 days	Thu 8/16/12	Fri 8/17/12																									
466	Interview Period	3 days	Mon 8/20/12	Wed 8/22/12																									
467	Selection Notification	0 days	Thu 8/23/12	Thu 8/23/12																									
468	Negotiate Contract & Sign Contract	6 days	Thu 8/23/12	Thu 8/30/12																									
469	Design period	121 days	Fri 8/31/12	Fri 2/15/13																									
470	COP Design Review process	50 days	Thu 11/1/12	Wed 1/9/13																									
471	Permit Period	30 days	Mon 2/18/13	Fri 3/29/13																									
474	Construction start	0 days	Fri 3/29/13	Fri 3/29/13																									
475	Phase 1 Construction - North Façade	60 days	Mon 4/1/13	Fri 6/21/13																									
476	Phase 2 Construction - East Façade	45 days	Mon 6/24/13	Fri 8/23/13																									
477	Phase 3 Construction - South Façade	45 days	Mon 8/26/13	Fri 10/25/13																									
478	Phase 4 Construction - West Façade	45 days	Mon 10/28/13	Fri 12/27/13																									
479	Project Close-out	60 days	Mon 12/30/13	Fri 3/21/14																									

Project: 7-12-12
Date: Mon 7/30/12

Task: [Task Icon] External Tasks

Progress: [Progress Icon] Project Summary

Milestone: [Milestone Icon] Group By Summary

Summary: [Summary Icon] Deadline

Legend: [Roll Up Task Icon] Rolled Up Task, [Roll Up Milestone Icon] Rolled Up Milestone, [Roll Up Progress Icon] Rolled Up Progress, [Split Icon] Split