

# SBA EXPANSION & RENOVATION

Fri 8/3/12

ID	Task Name	Duration	Start	Finish	Predecessors	Jul 22, '12		Sep 30, '12		Dec 9, '12		Feb 17, '13		Apr 28, '13		Jul 7, '13			
						T	S	W	S	T	M	F	T	S	W	S	T	M	
1	<b>A&amp;E and CM/GC Procurement</b>	<b>46 days</b>	<b>Fri 8/3/12</b>	<b>Fri 10/5/12</b>															
2	Post A&E RFP	0 days	Fri 8/3/12	Fri 8/3/12															
3	Mandatory Preposal Conference	0 days	Mon 8/13/12	Mon 8/13/12	2FS+7 days														
4	Proposals Due	10 days	Tue 8/14/12	Mon 8/27/12	3														
5	Notification of Finalists	0 days	Mon 9/3/12	Mon 9/3/12	4FS+5 days														
6	Finalist Interviews	2 days	Thu 9/6/12	Fri 9/7/12	5FS+2 days														
7	Notice of Intent to Award	2 days	Mon 9/10/12	Tue 9/11/12	6														
8	Selection Protest Deadline	0 days	Thu 9/20/12	Thu 9/20/12	7FS+7 days														
9	Contract	5 days	Fri 9/21/12	Thu 9/27/12	8														
10	Issue A&E Contract	0 days	Thu 9/27/12	Thu 9/27/12	9														
11	Post CM/GC RFP	0 days	Thu 8/23/12	Thu 8/23/12	2FS+15 days														
12	Mandatory Preposal Conference	0 days	Thu 8/23/12	Thu 8/23/12	2FS+15 days														
13	Proposals Due	0 days	Thu 9/6/12	Thu 9/6/12	12FS+10 days														
14	Notification of Finalists	0 days	Tue 9/11/12	Tue 9/11/12	13FS+3 days														
15	Finalist Interviews	2 days	Fri 9/14/12	Mon 9/17/12	14FS+2 days														
16	Notice of Intent to Award	2 days	Tue 9/18/12	Wed 9/19/12	15														
17	Selection Protest Deadline	0 days	Fri 9/28/12	Fri 9/28/12	16FS+7 days														
18	Contract	5 days	Mon 10/1/12	Fri 10/5/12	17														
19	Issue CM/GC Contract	0 days	Fri 10/5/12	Fri 10/5/12	18														
20	<b>Design</b>	<b>236 days</b>	<b>Fri 9/28/12</b>	<b>Fri 8/23/13</b>															
21	Programming	40 days	Fri 9/28/12	Thu 11/22/12	10														
22	Programming Cost Estimate Due	0 days	Mon 12/3/12	Mon 12/3/12	21FS+7 days														
23	PSU Review & Approval of Cost Estimate	5 days	Tue 12/4/12	Mon 12/10/12	22														
24	Schematic Design	40 days	Tue 12/11/12	Mon 2/4/13	23														
25	Schematic Design Cost Estimate Due	0 days	Wed 2/13/13	Wed 2/13/13	24FS+7 days														
26	PSU Review & Approval of Cost Estimate	5 days	Thu 2/14/13	Wed 2/20/13	25														
27	Design Development	40 days	Thu 2/21/13	Wed 4/17/13	26														
28	Design Development Cost Estimate Due	0 days	Fri 4/26/13	Fri 4/26/13	27FS+7 days														
29	PSU Review & Approval of Cost Estimate	5 days	Mon 4/29/13	Fri 5/3/13	28														
30	Construction Documents	60 days	Mon 5/6/13	Fri 7/26/13	29														
31	Construction Documents Cost Estimate Due	0 days	Fri 8/23/13	Fri 8/23/13	30FS+20 days														

Project: SBA Expansion Project Scher Date: Fri 8/3/12	Task	Summary	Deadline	Tasks
	Split	Project Summary		
	Progress	External Tasks		
	Milestone	External Milestone		